



**CABELL COUNTY SCHOOLS**  
CREATE YOUR STORY

# District Operations and Support Update Cabell County Schools



---

Justin Boggs  
Deputy Superintendent  
Sept. 19, 2023

# Davis Creek Elementary (New location)

- Second pour will occur in two weeks
- Multi-purpose walls steel is on site
- Walls and hallways are taking shape



# Milton Elementary (New location)



- Multi-purpose room 25% complete
- All footers (interior and exterior) are complete
- Base coat of pavement around the building





# Meadows Elementary (New location)



- DEP Public hearing
- Oct. 12th 6-8 PM Huntington High School (D-144)



# Nichols Elementary

Bond  
Project

- Project is 90% complete
- Mantrap is complete except for metal panels
- Remaining
  - HVAC controls
  - Punchlist items
  - Removal of window AC units



# Cabell Midland High School

- Gym offices are in use now
- Concourse restrooms should be complete by October



# Cabell Midland High School (Baseball/Softball Field)

---

- First construction meeting  
Sept. 22







# Village of Barbourville

- 12 classroom floors have been installed
  - 2 classrooms a night
  - Floor protectors are being installed on furniture

# Huntington High School

- Main office staff moving into office in this week
- Gym office will be painted in the coming week
- Project is set to be complete in November



# Cabell County Career and Technical Center (New Location)



- Pre-Bid
  - Aug. 23<sup>rd</sup> @1:30
    - 5 Contractors attended
- Bid opening was Sept. 14<sup>th</sup>
  - Awarded to Neighborgall Construction



# Altizer Elementary School

- Exit door has been installed
- Exterior walls are going up

9/1/23 Classroom walls

