



CABELL COUNTY SCHOOLS
CREATE YOUR STORY



District Operations and Support Update Cabell County Schools

Justin Boggs
Deputy Superintendent
Aug 22, 2023

Davis Creek Elementary (New location)



- Preparing for major concrete pour
- Multi-purpose walls up waiting on steel
- Rough-ins for electric and plumbing complete

Meadows Elementary

Bond/SBA
Project



- SBA approved an additional 2.5 million
 - Total of 12.5 million funded by the SBA
- Proposed drawings show bio retention ponds and numbers indicate an improvement to the watershed

Milton Elementary (New location)

- Multi-purpose room 25% complete
- All footers (interior and exterior) are complete



Hite Saunders Elementary

- Restrooms are complete
- Chiller is up and running
- Flooring complete
- Remaining
 - HVAC controls and masonry work





Nichols Elementary

- All flooring installed
- Project 75% complete
- Remaining
 - The mantrap glass
 - Chiller installation
 - HVAC controls
 - Punchlist items
 - Removal of window AC units



Cabell Midland High School

- Gym offices are in use now
- Concourse M has been installed
- Concourse restrooms should be complete by October

Cabell Midland High School (Soccer Field)



- Walkthrough with admin, coaches, and installation vendor
- Recommendations
 - Water in the morning
 - Aeration on Thursday to promote growth
 - Rolling the field
- WVSSAC clinician to assess the fields condition

Huntington High School



- All restrooms complete except for the concourse area
- Main office nearly complete
- Mantrap floor has been poured

Cabell County Career and Technical Center (New Location)



- Pre-Bid
 - Aug. 23rd @1:30

8/9/23 Classroom foundation
wall at floor slab elevation.



Altizer Elementary School

- Exit door has been installed
- Exterior walls are going up



Barboursville Middle School (Greenhouse)

- The structure is complete other than the fan installation
- Waiting on AEP for electric